COMPLETION REPORT

1	Name of the work	**Improvements CC road and drain at Amoga hotel back side Roads in Dasarahalli in ward no. 15**
2	Sanctioned Estimate No. & Date	EE|DD|TS|HOH|17-18, Dt. 30.11.17.
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	EE|DD|NO|260|17-18, Dt. 07.03.18.
5	Name Of Contractor	**Sri. Eregowda SM, No. 03, 5th Cross, 6th Main, Bhuvaneshwari Nagara, T. Dasarahalli, Bengaluru- 560057**
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	674|17-18. Page no!- 67301 to 67308.
8	Check Measurement of the Asst	AEE T Dasarahalli Sub division
9	Name of the office/official in charge of the work	AEE T Dasarahalli Sub-Division
10	a) Asst. Eng/junior Eng	Archana
	b) Asst. Exe Engineer	Shivakumar odeyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20 lakhs.	1958370.00/-	—	41630.00/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು
26/07/18

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057